

Pocantico Hills Central School District

Energy Performance Contract, Security, and Capital Project review September 24, 2020

Copyright © Day Automation and their partners. All brand names and registered trademarks are the property of their respective owners.

Day Automation

Agenda

Review activities to date

- Security
- Roof Discussion
- Energy Performance Contract

Next Steps



Security Update


Recent projects

- Exterior door access
- Lockdown
- Exterior blue light strobes
- PA system integration


Upcoming projects

- Exterior camera upgrades
- Bus loop cameras
- Interior door access
- Tennis court access


Roof option 1 – Use existing roof




Roof option 2 – Partial roof coating



Roof option 3 – Full roof coating




Roof coating system (Options 2 & 3)





- Roof Infrared Scan required to determine areas of moisture in insulation for removal prior to new coating.
- Extends warranty of existing full roof system for an additional 20 years on top of remaining warranty lifetime.
- Warranty can be per roof area or for entire roof depending on extend of new coating provided.

New roof costs



EPC Update - Financial Highlights



Energy Performance Contract

\$2.7 Million

\$148,977

Annual Savings 56% Energy Savings

\$270,795

Building Aid

\$100,000+

Energy Incentives

17

Year Payback

EPC Update – Breakdown of Project



Energy Conservation Measure	Measure Cost (\$) (Including all associated costs and mark ups)	Electric Savings (kWhr)	Fuel Savings (gallons)	Maintenance Savings (\$)	Energy Savings (\$)	ECM Simple Payback (years)
LED Lighting Upgrade	\$391,205	166,544	-1,299	\$4,851	\$20,774	15.3
Controls Upgrade	\$877,139	5,068	15,993	\$4,500	\$34,621	22.4
Controls Upgrade - Exhaust Fan Control	-	2,360	4,344	-	\$9,543	-
Controls Upgrade - Optimum Start Stop	-	2,708	2,254	-	\$5,162	-
Controls Upgrade - Occupancy-based Damper Control	-	-	9,395	-	\$19,916	-
Building Envelope Improvements	\$111,944	-	5,571	-	\$11,810	9.5
Solar (PV) Installation (505.1 kW)	\$1,327,668	578,830	-	-	\$81,772	16.2
Totals	\$2,707,956	750,442	20,265	\$9,351	\$148,977	17.1

EPC Update - Cashflow

Day Automation

Pocantico Hills Central School

Energy Performance Contracting

Project Cost

Total Benefit

(\$2,707,956)

\$1,251,910

Project Data

Pocantico Hills Central School

Energy Performace Contract

cnergy Performace Contract																			
					Financial														
Utility Information					Information					Project Summary	,								
Electric Costs	\$119,572				Interest Rate	(not used)	3.5%		Project Cost			\$2,707,956							
Natural Gas Costs	\$0				Number of Pay	/ments	1		Guaranteed Annu	ual Savings		\$158,328							
Other fuels + Water	\$143,287				Building Aid R	ate	10.0%		Simple Payback			17.10							
Water	\$0				Energy Escalat	tion	3%												
Total Utility Cost	\$262,859				M&V and Servi	ice Escalation	2%			Years of Service		3							
Savings %	56.68%				NYSED Interes	t	2.00%			Years of M&V		3							
Energy Expense	2021	2022	2023	2024	2025	2026	2027	2028	2029	2030	2031	2032	2033	2034	2035	2036	2037	2038	
Project Year	1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17	18	18 Year Totals
Annual Energy Costs	\$262,859	\$270,745	\$278,867	\$287,233	\$295,850	\$304,726	\$313,867	\$323,283	\$332,982	\$342,971	\$353,261	\$363,858	\$374,774	\$386,017	\$397,598	\$409,526	\$421,812	\$434,466	\$6,154,695
Assets																			
Annual Project Energy Savings	\$148,977	\$153,446	\$158,049	\$162,791	\$167,675	\$172,705	\$177,886	\$183,222	\$188,719	\$194,381	\$200,212	\$206,219	\$212,405	\$218,777	\$225,341	\$232,101	\$239,064	\$246,236	\$3,488,204
Annual Maintenance or Other	\$9,351	\$9,538	\$9,729	\$9,923	\$10,122	\$10,324	\$10,531	\$10,741	\$10,956	\$11,175	\$11,399	\$11,627	\$11,859	\$12,097	\$12,338	\$12,585	\$12,837	\$13,094	\$200,227
Utility Incentives or Other Grants	\$0	\$640																	\$640
NYSED Building Aid	\$0	\$18,053	\$18,053	\$18,053	\$18,053	\$18,053	\$18,053	\$18,053	\$18,053	\$18,053	\$18,053	\$18,053	\$18,053	\$18,053	\$18,053	\$18,053	\$0	\$0	\$270,795
Total Annual Benefit	\$158,328	\$181,677	\$185,831	\$190,767	\$195,849	\$201,082	\$206,470	\$212,017	\$217,728	\$223,609	\$229,664	\$235,898	\$242,317	\$248,927	\$255,732	\$262,739	\$251,901	\$259,329	\$3,959,866
Net Annual Benefit (= Benefit -Cost)	\$158,328	\$181,677	\$185,831	\$190,767	\$195,849	\$201,082	\$206,470	\$212,017	\$217,728	\$223,609	\$229,664	\$235,898	\$242,317	\$248,927	\$255,732	\$262,739	\$251,901	\$259,329	\$3,959,866
Cumulative Cashflow	\$158,328	\$340,005	\$525,836	\$716,603	\$912,452	\$1,113,534	\$1,320,004	\$1,532,021	\$1,749,749	\$1,973,358	\$2,203,022	\$2,438,920	\$2,681,238	\$2,930,165	\$3,185,897	\$3,448,636	\$3,700,536	\$3,959,866	
			•																
Net Project Cost Benefit																			

Next steps



- Determine any needed information
- Set priorities for ECM's
 - Roof upgrade/repair in preparation for solar installation
- Develop contracts for signing
- Submit to SED (October 15, 2020)